Attachment-I

Quality Assurance Plan for PEB Warehouses for Temperature Controlled Warehouse for Multi Modal Logistics Hub at Visakhapatnam, Andhra Pradesh

Doc No: VPLPL/MMLH/TCW/PEB/QAP

Rev: 0

Date: 17/01/2017

Owner: Visakhapatnam Port Logistics Park Limited (VPLPL)

PMC: Aarvee Associates Architects Engineers & Consultants Pvt. Ltd. (Aarvee)

Contractor: Passive Infra Projects Pvt. Ltd. (PIP)

SI. No.	Description	Characteristic	Type of Check	Frequency of Check	Acceptance Norm	Inspection by		Format	Remarks
						PIP	VPLPL/ TPIA	of Record	
	Raw Material : A	s per approved Drg. (Mak	ce : SAIL, TAT	A Steel, IISCO, E	SSAR, JINDAL)				
1.1	HR Plate	a)Physical Condition i) Pitting, Rusting,	Visual	100 %	No Pitting, Rusting, Free from Surface defects	W	W (10%)	IIR/MTC	
		ii) Dimension	Measurement	One plate from every heat no.	IS: 1852	W	R	IIR	
		b) Mechanical & Chemical Properties	Verify MTC	MTC 100%	As per material specification mentioned in approved Drg. / IS 2062	R	R	MTC	
1.2	Sheet in Coil or Cut length	a)Physical Condition i) Pitting, rusting	Visual	100 %	No Pitting, Rusting, Free from Surface defects	W	W (10%)	IIR	
		ii) Dimension	Measurement	One plate from every heat no.	IS: 1852	W	R	IIR	
		b)) Mechanical & Chemical Properties	Verify MTC	MTC 100 %	As per material specification mentioned in approved Drg./ IS 2062	R	R	MTC	
1.3	Hot Rolled Section (Beam, Channel, Angle, Rod, etc)	a)Physical Condition i) Pitting, Rusting,	Visual	100 %	No Pitting, Rusting,	W	W (10%)	IIR	
		ii) Dimension	Measurement	One plate from every heat no.	IS: 1852	R	R	IIR	
		b) Mechanical & Chemical Properties	Verify MTC	MTC 100%	IS: 2062 E250	R	R	MTC	
1.4	Galvanized plain Coils	a) Dimension	Measurement	One plate from every heat no.	As per ASTM A653 / IS 277	W	R	IIR	
		b) Mechanical & Chemical Properties	Verify MTC	MTC 100%	As per ASTM A653/IS 277	R	R	MTC	
	In Process Inspec	tion: As per approved Drg.							
.1	Marking	Dimension	Measurement	10% randomly	As per approved Drg.	W	R	IIR	
.2	Cutting of sheets/Plates	Preparation	Visual	10% randomly	Should be free from burs	W	R	IIR	
.3	Shop assembling (Fitting & Tacking)	Dimension	Measurement	100%	As per approved Drg.	W	R	IIR	
2.4	Welding (GMAW-MIG CO ₂ /SAW)	a) Welder's Qualification	WPS, PQR, WPQ	100%	ASME Sec. IX	W	R	Lab TC	
		b) Visual, fillet Size	Visual / Measurement	100%	As per approved Drg.	W	R	IIR	
		c) DP Test	NDT	20% of Joint	As per AWS D 1.1	W	R	IIR	
		d) Ultrasonic Test	NDT	10% of Butt joint	As per AWS D1.1	W	R	IIR	

Quality Assurance Plan for PEB Warehouses for Temperature Controlled Warehouse for Multi Modal Logistics Hub at Visakhapatnam, Andhra Pradesh

SI. No.	Description	Characteristic	Type of Check	Frequency of Check	Acceptance Norm	Inspection by			Remarks	
						PIP	VPLPL/ TPIA	of Record		
2.5	C Forming / Z forming	Dimension	Measurement	10% randomly	As per approved Drg	W	R	IIR		
3.0	Surface preparation	Shot blasting	Visual	20% randomly	Free from Oil, dirt, Mill scale. SA 21/2	W	W (10%)	IIR		
4.0	Paint (Asian Paint/Berger/ Nerolac)	a)Primer Type: Epoxy Zinc phosphate Primer b)Finish: Epoxy Polyimide. c)Final: Epoxy Polyurethane	Verify Batch TC	Every Batch	As per manufacturing Spec.	R	R	втс		
		c) Coating Thickness	DFT Measurement	100%	a) Primer 50micron (each, total two coats) b) 50micron c) 30 micron	W	W (20%)	IIR	Primer two coat at shop, one coat Finish & two coat final paint to be applied at site	
5.0	Raw Material:	For Roof & Wall Sheeting. (Make: M/s Safintra Roofing, M/s Tata Bluescope, M/s Dongbu) for Colour Coated Coil :Tata Bluescope/JSW/Bhusan Steel								
	0.6mm TCT Colour Coated Galvalume sheet	Scratching	Visual	100 %	No Scratching	W	R	IIR		
5.1		Mechanical & Chemical	Verify MTC	100 %	As per approved Drg.	R	R	MTC		
6.0	Roll Forming		1	T		I	1	1		
	AMRIB Profile for Roof & side sheeting	Scratching	Visual	100%	No Scratching	W	R	IIR		
6.1		Dimension	Measurement	Random	As per approved Drg	W	R	IIR		
7.	Bought Out Items	•								
7.4	High tensile Bolts, Nuts and Washers	Dimension	Measurement	10 Nos per Lot	As per ASTM A325M / IS: 1367 Gr. 8.8	W	R	IIR		
7.1		Mechanical & Chemical Properties	Verify MTC	MTC 100%	As per ASTM A325M / IS: 1367 Gr. 8.8	W	R	MTC		
7.2	Sky light Panels	Dimension, Colour and MTC	Measurement and Verify MTC	10 Nos per Lot, MTC 100%	As per supplier's specification	W	R	IIR/ MTC		
7.3	Welding Consumables	Specification	Visual	Every Batch / MTC	As per AWS 1.1 / ASME Sec II Part C	W	R	IIR/ MTC		
7.4	Self Drilling Screw	Dimension	Measurement	10 pieces / Lot	As per AS 3566/as per manufacturer Spec	W	R	IIR/ MTC		
1.4		Mechanical & Chemical Properties	Verify MTC	MTC 100%	As per AS 3566/ as per manufacturer Spec	W	R	IIR/ MTC		

LEGEND:

IIR: Internal Inspection Report, MTC: Mill Test Certificate, BTC: Batch Test Certificate, Lab TC: Laboratory Test Certificate, R: Review, W: Witness, WPS: Welder Procedure Specification, WPQ: Welder Performance Qualification, PQR: Procedure Qualification. TCT: Total Coated Thickness.