

PRICE SCHEDULE (Bidders to quote here)

Tender No. ROFS/CAPEX/19-20/ENQ/15

Scope: FABRICATION, TESTING & SUPPLY OF DECANter MODULE WITH MECHANICAL & ELECTRICAL WORKS AND DECANter OIL TANK

Sl.No.	Item Description	Unit	Qty	Unit Rate (Rs)	Total Amount (Rs)
A	Fabrication, assembly and Supply of Container Module of Size [20 ft (L) X 8 ft (W) X 9 ft (H)] with supply of all required materials as per Scope of Work.	Lot	1		-
B	Assembly & Installation of 1 no Decanter Centrifuge (Free issue by BL) inside the container module as per Scope of Work	Lot	1		-
C	Fabrication & Installation of 1 no Mild Steel Recovered Oil tank-5 KL capacity with supply of all required materials as per Scope of Work.	Lot	1		-
D	Mechanical & Piping Work as per Scope of Work of the tender	Lot	1		-
E	ELECTRICAL WORKS				-
1	Supply & Laying of 4C X 20 sq. mm. FR 1.1 KV armoured shielded Power cable with Copper Conductor with saddles, saddles base & other accessories complete as required.	Mtr	10		-
2	Cabling from (Supply & Laying with Supply of FR 3 core x 2.5 sq. mm, 1.1 KV Armoured Cable with copper conductor with saddles, saddles base & other accessories complete as required.	Mtr	20		-
3	Cable Termination: Flameproof Termination of following Sizes of XLPE/PVC insulated armoured cables including supply of double compression type brass cable glands, lugs etc.				-
3.1	4 C X 20 sq. mm. FR 1.1 KV Shielded Armoured Copper Power cable	No	2		-
3.2	3 C X 2.5 sq. mm FR 1.1 KV Armoured cable with Copper conductor, XLPE/PVC insulated, taped PVC innersheathed, armoured, PVC outersheathed cable	No	10		-
4	Earthing of Equipment, Panels by Single core Aluminum cable/galvanized (Hot Dip) MS flat/ 6 swg GI wire as required and termination of all earthing lead to terminal earth bus bar of galvanized (Hot Dip) MS flat 50 X 6 mm to be fixed on wall including providing drilled holes on the bus bar complete with GL bolts, nuts, washers, spacing insulators, welding etc. as required.	Lot	1		-
					-
	Installation of Free Issue Flameproof Items with fabrication of necessary mounting structure for fixing on container wall/roof.				-
5	30 KW VFD Starter Panel of Decanter Centrifuge	Nos	1		-
6	Local Control Station for Motor	Nos	1		-
7	40W FLP Tube Light Fixture/26 Watt Well glass fittings	Nos	2		-
8	16 Amps ON/OFF Flame Proof Switch Isolator	Nos	2		-
9	4 way Lighting junction box	Nos	1		-
	TOTAL BASIC (A+B+C+D+E) WITHOUT GST				-
	Add for GST (bidder to specify %)			18%	-
	GRAND TOTAL WITH GST				-

PRICE SCHEDULE (Bidders to quote here)

Tender No. ROFS/CAPEX/19-20/ENQ/15

Scope: FABRICATION, TESTING & SUPPLY OF DECANter MODULE WITH MECHANICAL & ELECTRICAL WORKS AND DECANter OIL TANK

	GRAND TOTAL WITH GST in Words: (Please type)
--	---

Note:

- 1) All Supply items shall include cost for P&F, transportation & transit insurance
- 2) The quantities mentioned above may change or may be deleted, however the rates should remain firm.
- 3) Please fill up the rates ,print, sign, stamp, scan and upload the above mentioned Price Bid in bid common form in e-procurement portal of Balmer Lawrie.
- 4) If GST% varies for different items, it will be paid as applicable.

Name of the Bidder:**Name & Signature of Signatory:****Seal of the Company:****Date:****Place:**